

Log College MS - 2 Week Look Ahead

5/14/18

Activity	Item	Comment
Start Framing and Helifix Repairs	Locker Room and Stairs	Inspection scheduled for 5/15
Structural Steel Work	Locker Rooms	Steel Field Measured - Being Fabricated - No Delivery Date Yet
Summer work		
Masonry Repointing	Area 'B' High Walls and at Grade Walls	Ongoing
Ceiling Removal	Area 'A' Classroom Wing	To Be Complete Week of 5/14
Asbestos Abatement	Mechical Rooms - Area 'A'	Ongoing
Start Boiler Abatment and Demolition	Boiler Room	Complete by 5/15
Additional Kick-Off Meetings		To Be Scheduled
Submittal Reviews		Ongoing
Electrical Shutdown to Remove Meter		Saturday, 5/12/2018
Teachers Start Packing Misc. Items		Ongoing