

## Log College MS - 2 Week Look Ahead

4/27/18

GENERAL AREAS	ITEM	ACTION
<b>Structural Repairs Amendment</b>		
Start framing and helifix repairs	Locker room and Stairs	Scheduled to start 2nd shift 5/7
Structural steel work	Locker rooms	Scheduled to start 2nd shift 5/7
<b>Log College summer work</b>		
Masonry repointing	Area B high walls and at grade walls	Ongoing
Start ceiling and asbestos abatement	Area A classroom wing	Week of 5/7
Start boiler abatment and demo	Boiler room	5/2/18
Additional kick off meetings		To Be Scheduled
Submittal reviews		Ongoing
Electrical shut down to remove meter		5/12
Teachers start packing misc items		Week of 4/30